## PWG-45

| | | |
|---|---|---|
| 1 | Name of Sub Division | RI-Yelahanka Division |
| 2 | Name of Division | RI-Yelahanka Division |
| 3 | Name of Work | Repair and Improvements to Roads and drains and footpaths of Devinagara main road in Ward-8, Kodigehalli |
| 4 | Name of Agency | M/s KRIDL |
| 5 | Amount Put to Tender | Rs. 1,00,00,000/- |
| 6 | Cost of Work as Tendered rates | Rs. 98,33,968/- |
| 7 | Agreement No | EE/RI/YNK/AG/14/19-20 Dt: 18.12.2019 |
| 8 | Actual Expenditure incurred | Rs.97,86,395.40/- |
| 9 | Date of Commencement | 18.12.2019 |
| 10 | Date of Completion( Time Extention) | 28.02.2021 |
| 11 | Actual Date of Completion | 15.02.2021 |

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner

## PWG-45A

| | | |
|---|---|---|
| 1 | Name of Sub Division | RI-Yelahanka Division |
| 2 | Name of Division | RI-Yelahanka Division |
| 3 | Name of Work | Repair and Improvements to Roads and drains and footpaths of Devinagara main road in Ward-8, Kodigehalli |
| 4 | Name of Agency | M/s KRIDL |
| 5 | Amount Put to Tender | Rs. 1,00,00,000/- |
| 6 | Cost of Work as Tendered rates | Rs. 98,33,968/- |
| 7 | Agreement No | EE/RI/YNK/AG/14/19-20 Dt: 18.12.2019 |
| 8 | Actual Expenditure incurred | Rs.97,86,395.40/- |
| 9 | Date of Commencement (As per Agreement) | 18.12.2019 |
| 10 | Date of Completion (As per Time Extension) | 28.02.2021 |
| 11 | Actual Date of Completion | 15.02.2021 |
| 12 | Authority | Executive Engineer, RI Yelahanka Division |

26/02/2021

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner

PWG-46 ( Pargraph 194)

**Detailed Completion Report**

| | | |
|---|---|---|
| 1 | Name of Sub Division | RI-Yelahanka Division |
| 2 | Name of Division | RI-Yelahanka Division |
| 3 | Name of Work | Repair and Improvements to Roads and drains and footpaths of Devinagara main road in Ward-8, Kodigehalli |
| 4 | Name of Agency | M/s KRIDL |
| 5 | Amount Put to Tender | Rs. 1,00,00,000/- |
| 6 | Cost of Work as Tendered rates | Rs. 98,33,968/- |
| 7 | Agreement No | EE/RI/YNK/AG/14/19-20 Dt: 18.12.2019 |
| 8 | Actual Expenditure incurred | Rs.97,86,395.40/- |
| 9 | Difference % of Savings (Compared of Agreement Cost) | |
| 10 | Date of Commencement | 18.12.2019 |
| 11 | Actual date of completion | 15.02.2021 |

Forwarded to AG Govt of Karnataka for information

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner

PWG-47 ( Pargraph 294)

## Consolidated Completion Statement of Work.

| | | |
|---|---|---|
| 1 | Name of Sub Division | RI-Yelahanka Division |
| 2 | Name of Division | RI-Yelahanka Division |
| 3 | Name of Work | Repair and Improvements to Roads and drains and footpaths of Devinagara main road in Ward-8, Kodigehalli |
| 4 | Name of Agency | M/s KRIDL |
| 5 | Amount Put to Tender | Rs. 1,00,00,000/- |
| 6 | Agreement Cost | Rs. 98,33,968/- |
| 7 | Actual Expenditure incurred | Rs.97,86,395.40/- |
| 8 | Savings (Compared of Ageement Cost) | 0.00 |
| 9 | Excess | - |
| 10 | % of Excess if any | - |
| 11 | Date of Commencement | 18.12.2019 |
| 12 | By whom Executed : | Executive Engineer, RI Yelahanka Division |
| 13 | Inspection by Divisional Officer : | Executive Engineer, RI Yelahanka Division |
| 14 | Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise. | AE: Varun Kumar.H.<br>AEE: Devaraju.H.K<br>EE: Kempegowda.M. |

Certified that M/s. K.R.I.D.L has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & Specifications on 15.02.2021

26/02/21

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

* ಕಾಮಗಾರಿ ಬುಂಕಿಯ ಪ್ರಮಾಣ ದೃಢೀಕರಿಸಿದೆ

25/2/21

Executive Engineer
Road Infrastructure, (Yelahanka Division)
Bhuhat Bengaluru Mahanagara Palike
Bengaluru - 02.

Scanned by CamScanner

## Certificate

| | | |
|---|---|---|
| 1 | Name of Work | Repair and Improvements to Roads and drains and footpaths of Devinagara main road in Ward-8, Kodigehalli |
| 2 | Name of Agency | M/s KRIDL |
| 3 | Name of Sub Division | RI-Yelahanka Division |
| 4 | Name of Division | RI-Yelahanka Division |
| | a | Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & Specifications |
| | b | Certified that there are no dues outstanding from the contractor pertaining to this work |
| | c | Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records |
| | d | Certified that the final bill has been recorded in M.B.No 6461/2020-21 in page no 646045 to 646057. |

r. 26/02/21

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner